

THREE OAKS PARKWAY EXTENSION PROJECT UPDATE

Phase 1 and Phase 2

PROJECT OVERVIEW

The Three Oaks Parkway Extension construction is continuing to Phase 2. The County divided the Three Oaks Parkway Extension Project into two phases. The Phase 1 Segment construction started in Summer 2023, beginning north of Alico Road from the Fiddlesticks Canal to the vicinity of Indian Paint Lane (there will not be a connection to Indian Pony Drive as part of this project). The Phase 2 Segment is from the Phase 1 terminus (vicinity of Indian Paint Lane) to Fiddlesticks Boulevard north to and including Daniels Parkway.

At Daniels Parkway, the intersection of Three Oaks Parkway/Palomino Lane will be improved, and Daniels Parkway will be widened to eight (8) lanes from Danport Boulevard to Apaloosa Lane/Powers Court.

Construction for Three Oaks Parkway Phase 1 is complete with only the final course of paving to be done at the end of Phase 2. Construction of Three Oaks Parkway Phase 2 began at the end of March 2025 and is expected to be completed in spring 2028.

CONSTRUCTION UPDATE

Fiddlesticks Boulevard/Three Oaks Parkway

Viewing the aerial photograph below, the contractor has made substantial progress on the roundabout for the Fiddlesticks Boulevard and Old Fiddlesticks Boulevard connection. See the attached April 2025 description of the Phase 2 project. Beginning the first week in January 2026, Fiddlesticks Boulevard lanes will be shifted to the west in the vicinity of the Cypress Preserve entrance so the contractor can improve the roadway connection to the new roundabout. This temporary configuration will be in place until the end of March when traffic will be routed to the new roundabout and Three Oaks Parkway.

In the timeframe between the first week in February and the end of March, traffic also will be shifted to the west in the vicinity of the Publix driveway. At this time the northbound left-turn lane into the Publix Plaza will be temporarily eliminated while crews construct the connection of the new Three Oaks Parkway Extension lanes to Fiddlesticks Boulevard. The traffic will then be shifted back into the current configuration.



THREE OAKS PARKWAY EXTENSION PROJECT UPDATE

Phase 1 and Phase 2

Daniels Parkway

As shown in the aerial below, Daniels Parkway travel lanes are shifted to the outside of the roadway while new lanes are being constructed adjacent to the median. In addition, new utilities are being installed in the median along Daniels Parkway. After the first of the year, the contractor will begin paving all lanes of traffic starting with the westbound lanes then moving to the eastbound lanes. This will occur during a six-month timeframe as additional utilities are being installed in the area.



Tentative Schedule

Phase 1 Segment

Construction began summer 2023

Construction will be complete late 2025

Phase 2 Segment

Construction began March 2025

Estimated to be complete summer 2028

Stay Informed,

Stay Connected

To learn about the project and receive the most up-to-date information, please visit the project website at www.ThreeOaksExtension.com to sign up for email updates.

For project-related questions please contact the County's public information consultant:
CMA Outreach, Inc.
239-337-1071 or toll-free 877-496-1076
KCella@cella.cc